

WBS	TASKS	PLANNED START DATE	PLANNED FINISH DATE	STATUS	ACTUAL FINISH DATE	NOTES	6/6	6/13	6/20	6/27	7/4	7/11	7/18	7/25	8/1	8/8	8/15	8/22	
1	Swall Meadows Roads	06/06/22	06/13/22																
1.1	Install BMP's	06/06/22	06/06/22	Not Started															
1.2	Conform Grind/Mill Mountain View and Foothill	06/06/22	06/07/22	Not Started															
1.3	Repair Existing Road	06/08/22	06/08/22	Not Started															
1.4	Pave Mountain View and Foothill	06/09/22	06/10/22	Not Started															
1.5	Shoulder Mointain View and Foothill	06/13/22	06/13/22	Not Started															
1.6	Install Monument	06/13/22	06/13/22	Not Started															
2	Sunny Slopes Roads	06/09/22	06/17/22																
2.1	Install BMP's	06/09/22	06/09/22	Not Started															
2.2	Conform Grind/Mill Sunny Slopes Road	06/09/22	06/09/22	Not Started															
2.3	Pulverize and Grade Wheeler View/Montana Road	06/10/22	06/13/22	Not Started															
2.4	Pave Sunny Slopes, Wheeler/Montana Road	06/14/22	06/15/22	Not Started															
2.5	Sloulder Sunny Slopes, Wheeler/Montana Road	06/16/22	06/16/22	Not Started															
2.6	Raise Water Valves	06/17/22	06/17/22	Not Started															
2.7	Install Striping and Signs	06/17/22	06/17/22	Not Started															
3	Crowley Lakes Roads	06/14/22	07/01/22																
3.1	Install BMP's	06/14/22	06/14/22	Not Started															
3.2	Pulverize and Grade Edelberry, Crowley Lake Circle	06/14/22	06/15/22	Not Started															
3.3	Pulverize and Grade Wild Rose, Sierra Springs, and Pearson	06/16/22	06/23/22	Not Started															
3.4	Pave Wild Rose, Sierra Springs, and Pearson	06/21/22	06/24/22	Not Started															
3.5	Confrom Grind/Mill Meadow, Lake Manor,Delta,Placer,Aspen Terrace, Hilton Creek	06/24/22	06/30/22	Not Started															
3.6	Pulverize and Grade Larkspur and Red Bluff Trail ZOB	06/23/22	06/27/22	Not Started															
3.7	Pave Larkspir and Red Bluff Trail ZOB	06/29/22	06/30/22	Not Started															
3.8	Pave Edelberry and Crowley Lake Circle	06/20/22	06/20/22	Not Started															
3.9	Pave Meadow, Lake Manor,Delta,Placer,Aspen Terrace, Hilton Creek	06/21/22	06/28/22	Not Started															
4	Raise Utilities and Monuments	06/28/22	07/01/22	Not Started															
4.1	Shoulder All Roads	06/28/22	07/01/22	Not Started															
4.2	Install Dike	06/28/22	06/29/22	Not Started															
4.3	Install Striping and Signs	06/28/22	07/01/22	Not Started															
4	Substation Road	06/24/22	07/22/22																
4.1	Install BMP's	06/24/22	06/24/22	Not Started															
4.2	Pulverize and Grade	06/27/22	07/08/22	Not Started															
4.3	Install Valley Gutter	06/28/22	06/30/22	Not Started															
4.4	Pave	07/11/22	07/14/22	Not Started															
4.5	Shoulder	07/15/22	07/19/22	Not Started															
4.6	Stripe and Signs	07/20/22	07/22/22	Not Started															